

Agenda Item #5 OFFICE OF THE TOWN MANAGER

455 Mountain Village Blvd. Mountain Village, CO 81435 (970) 417-6976

TO: Mountain Village Town Council

FROM: Michelle Haynes, Assistant Town Manager & Paul Wisor, Town Manager

FOR: December 8, 2022

DATE: November 28, 2022

RE: Consideration of the Village Court Apartments Phase IV West Building Floor

Plan, Cost and Considerations

OVERVIEW

Triumph Development West provided a study pursuant to Town Council direction to assist Town Council in their decision-making process regarding the East Building of VCA Phase IV. Specifically, Triumph conducted a cost analysis related to two separate floor plans scenarios.

ATTACHMENTS

• Triumph Development West Study

SUMMARY OF UNIT COUNT, BEDROOM COUNT AND TOTAL SQUARE FEET

g. Total Units/Bd/SF for (1) Bldg E and (1) Bldg W

i. Units: 35 total

ii. Bedrooms: 88 total

iii. SF: 41,985 total

h. Total Units/Bd/SF for (2) Bldg E's

i. Units: 42 total (7 additional units)

ii. Bedrooms: 68 total (20 less bedrooms)

iii. SF: 42,524 total (539 additional SF)

COST SUMMARY

- If the separate building E and building W floor plans were constructed, the overall development cost is estimated at \$20,292,497
- If two building E's were constructed the estimated additional cost is approximately \$362,192.

The specific details are contained within the attachment.

STAFF ANALYSIS

Staff supports providing a diversity of deed restricted housing inventory coupled with a reduced cost if the town pursues the separate floor plan scenario between building E and building W. The pod proposal meets a specific seasonal and resort workforce housing need and type. With strong management and oversight, staff believes shared living concerns can be mitigated. The town manages existing seasonal housing at VCA similarly: we have a two-bedroom unit and sleep four resort/seasonal employees as needed.


/mbh




Village Court Apartments Phase IV – Mountain Village – Case Study for (2) Building E configurations vs Building E and Building W Floor Plans - 12/1/22


Item #1 Case Study: Two Building E Floor Plans Configuration

^{*}Insert two Site Plan configurations. PDF



1. Footprint Analysis: Building E footprint will fit where Building W is currently proposed. However, sewer vault man hole lid (2'x2') spacing is too tight and only leaves us with 4" of spacing on each side of the lid between the edge of building and the back of curb. 2'-9" total width between back of curb and edge of building under this configuration. As opposed to 4'-7" width between edge of building and back of curb with the Building W configuration. Wetlands proximity is decreased with the Building E footprint. Building E Config: 5'-5" measurement from wetlands vs 6'-7" with Building W Config. Constructability becomes increasingly challenging the closer the building is to wetlands





10 Parking Analysis: No parking stall quantity impacts are anticipated.

3. <u>Unit/Bedroom Analysis:</u>

- a. West Building # Units: 14 units
- b. West Building # Bedrooms: 54 Bedrooms + 2 storage rooms on lowest level due to egress
- c. West Building SF: 20,723
- d. East Building # Units: 21 units
- e. East Building # Bedrooms: 34 Bedrooms
- f. East Building SF: 21,262
- g. Total Units/Bd/SF for (1) Bldg E and (1) Bldg W
 - i. Units: 35 total
 - ii. Bedrooms: 88 total
 - iii. SF: 41,985 total
- h. Total Units/Bd/SF for (2) Bldg E's
 - i. Units: 42 total (7 additional units)
 - ii. Bedrooms: 68 total (20 less bedrooms)
 - iii. SF: 42,524 total (539 additional SF)

4. Cost Analysis:

- a. Modular Price Variance for Two Bldg E's (Addt'l plumb, hvac, kitchens, W/D): \$4/SF per Factory; \$4 x 42,524 = \$170,096
- b. Site Work Price Variance for Two Bldg E's: \$4/SF Estimate for redesign/ additional utility runs/connections to 7 extra units; \$4 x 42,524 = \$170,096
- c. Variance for Module Transportation/Set and Stitch: \$0 N/A
- d. Additional Stair Tower Shed Roofs/Guardrails for 2nd Building E: \$22,000 Estimate
- e. Total Estimated Additional Cost for Two Bldg E's: \$362,192

Item #2 Estimated Cost Overview:

- 1. Current Modular Factory Estimate based on (1) Bldg E and (1) Bldg W: \$146/sf x 41,985 = \$6,129,810
- 2. Mod Bond/Transportation/Set&Stitch Estimate: \$968,528
- 3. Site Work Estimate(Hard Cost): \$264.88/sf x 41,985 = \$11,121,121
 - a. Estimate as of 12/1/22, expect Shaw GMP pricing before Christmas to convert our estimate to a hard budget.
- 4. Other Hard Cost Estimates (Insurance, electrical SMPA, Data, Testing: \$440,782
- 5. Estimated Soft Costs: \$303,923
- 6. Contingency and Developer Fee: \$1,328,333
- 7. Estimate Total as of 12/1/22: \$20,292,497

Item #3 Estimated Project Schedule:



VILLAGE COURT PHASE IV

APARTMENTS

MOUNTAIN VILLAGE, COLORADO

ITEM	Task Name	Duration	Start	Finish
0	Lot VCA DEVELOPMENT SCHEDULE	346 days	Mon 9/26/22	Mon 1/22/24
1	TOMV AGREEMENTS AND APPROVALS	18 days	Wed 10/5/22	Mon 10/31/22
1.2	TC INITIAL BUDGET APPROVAL MILESTONE	0 days	Wed 10/5/22	Wed 10/5/22
1.3	TC DEV AGREEMENT APPROVAL MILESTONE	0 days	Mon 10/31/22	Mon 10/31/22
2	DESIGN	325 days	Wed 10/5/22	Tue 1/2/24
2.1	DESIGN DEVELOPMENT/DRB PACKAGE	37 days	Wed 10/5/22	Thu 11/24/22
2.2	CDs 50%	19 days	Tue 11/29/22	Fri 12/23/22
2.3	MOD CDs	30 days	Tue 12/27/22	Mon 2/6/23
2.4	CDs 100%	29 days	Wed 12/28/22	Mon 2/6/23
2.5	SUBMIT FOR BUILDING PERMIT TOMV MILESTONE	0 days	Wed 2/8/23	Wed 2/8/23
2.6	RECEIVE 1ST ROUND BLDG COMMENTS	1 day	Mon 2/27/23	Mon 2/27/23
2.7	TOMV BUILDING PERMIT REVIEW	30 days	Thu 2/9/23	Wed 3/22/23
2.8	CONSTRUCTION ADMIN	177 days Mon 5/1/23		Tue 1/2/24
3	ENTITLEMENT	122 days	Wed 10/5/22	Thu 3/23/23
3.1	STAFF LEVEL DRB PREP	31 days	Wed 10/5/22	Wed 11/16/22
3.2	STAFF LEVEL DRB SUBMITTAL DUE DATE	1 day	Thu 11/17/22	Thu 11/17/22
3.3	STAFF LEVEL DRB FINAL REVIEW	30 days	Fri 11/18/22	Thu 12/29/22
3.4	STAFF LEVEL FINAL DRB APPROVAL	0 days	Thu 12/29/22	Thu 12/29/22
3.5	TOMV BUILDING PERMIT	1 day	Thu 3/23/23	Thu 3/23/23
4	MODULAR FACTORY	246 days	Mon 9/26/22	Mon 9/4/23
4.3	SELECT MOD FACTORY	52 days	Mon 9/26/22	Tue 12/6/22
4.4	SIGN MOD FACTORY PRECON AGREEMENT	1 day	Wed 12/7/22	Wed 12/7/22
4.5	PRESENT MOD FACTORY 5% DEPOSIT + ENGINEERING FEE	1 day	Thu 12/8/22	Thu 12/8/22

ITEM	Task Name	Duration	Start	Finish
4.6	HOLD MOD FACTORY PRODUCTION DATE	1 day	Fri 12/9/22	Fri 12/9/22
4.61	CONTRACT WITH FACTORY	5 days	Wed 12/28/22	Tue 1/3/23
4.7	MOD FACTORY CO STATE SUBMITTAL	20 days	Thu 2/9/23	Wed 3/8/23
4.8	MOD STATE PERMIT REVIEW	20 days	Thu 3/9/23	Wed 4/5/23
4.81	10% DUE - LONG LEAD MATERIALS DEPOSIT-16 WKS PRIOR TO	1 day	Tue 2/28/23	Tue 2/28/23
4.82	5% DEPOSIT 4 WEEKS OUT	1 day	Tue 6/6/23	Wed 6/7/23
4.91	MOD FACTORY MANUFACTURING	20 days	Wed 7/5/23	Tue 8/1/23
4.92	35% DUE WHEN EACH BOX COMES "ON THE LINE"	20 days	Wed 7/12/23	Tue 8/8/23
4.93	35% DUE WHEN EACH BOX COMES "OFF THE LINE"	20 days	Wed 7/12/23	Tue 8/8/23
4.94	10% DUE AT DELIVERY	1 day	Mon 9/4/23	Mon 9/4/23
5	CONSTRUCTION	302 days Fri 11/25/22		Mon 1/22/24
5.1	FINALIZING CONSTRUCTION PRICING (SHAW GMP)	22 days	Fri 11/25/22	Mon 12/26/22
5.2	CONTRACT WITH SHAW SIGNED - START SUBMITTALS	1 day	Tue 12/27/22	Tue 12/27/22
5.3	MOD PREP/SITEWORK	80 days	Mon 5/1/23	Fri 8/18/23
5.4	BUILDING "W" BOXES DELIVERED	10 days	Mon 8/21/23	Fri 9/1/23
5.5	BUILDING "E" BOXES DELIVERED	10 days	Mon 9/4/23	Fri 9/15/23
5.6	MOD BOXES SET/STITCH	20 days	Mon 9/4/23	Fri 9/29/23
5.7	POST MOD ON-SITE CONSTRUCTION	80 days	Mon 10/2/23	Fri 1/19/24
5.8	TCO (PENDING SUMMER LANDSCAPING)	1 day	Mon 1/22/24	Mon 1/22/24

Item #4 Deposit Schedule:

- 1. Guerdon Deposit Schedule:
 - a. 5% deposit due at Contract Signing + Shop Drawings Fee
 - i. \$6,129,810 X 5% + \$112,768 = \$419,258.50 (Est. 12/28/22)
 - b. 10% Long Lead Materials Deposit
 - i. \$6,129,810 X 10% = \$612,981 (Est. 2/28/23)
 - c. 5% Deposit 4 Weeks out from production
 - i. \$6,129,810 X 5% = \$306,490.50 (Est. 6/6/23)
 - d. 35% due when Module becomes "On the line"
 - i. \$6,129,810 X 35% = \$2,145,433.50 (Split into 64 modules) 7/12/23

- e. 35% due upon Module "Offline"
 - i. \$6,129,810 X 35% = \$2,145,433.50 (Split into 64 modules) 8/8/23
- f. Final 10% due upon delivery of module
 - i. \$6,129,810 X 10% = \$612,981 (Est. 9/4/23)
- g. 5% retainage will be held on Factory invoices until all modules are delivered/installed/fully inspected and then released for final payment

Item #5 Project Risks/Threats:

- Underground: Site was once a wetlands area and fill material was brought in to raise up to current grade. Encountering ground water and dewatering operations is a credible threat to the project cost as well.
- Rock excavation potential
- Transportation Costs (Highly volatile diesel costs)
- Winter Conditions (Should schedule push into 2024)
- Permit Schedule Receiving permit by May could be a challenge depending on the review lead times from the State on the Factory scope. Triumph will try to secure grading and foundation permit from MV if delays persist with permit approval